



Wolf
ARCHITECTURE

dawson

VALDEZ FIRE STATION ONE REPLACEMENT—PROJECT UPDATE—THE WEEK ENDING November 29, 2020

VALDEZ FIRE STATION ONE REPLACEMENT—WEBSITE UPDATE—November 29, 2020

Fire Station continues to be ahead of schedule for original completion date.

Inside: Interior painting taking place, mechanical fan room equipment is installed, Aquatherm system is being tested, casework is being stocked in preparation for installation, ceiling drop lids are being installed in the showers and alcoves. Tile installation is scheduled to begin the week of Nov. 30th, the rough-in in the apparatus bay is in process, and electrician rough-ins are nearing completion. The elevator has shipped and we are awaiting arrival to the site.

Outside: Final horizontal IMP installation will take place after Thanksgiving, four-fold doors are currently being installed, and overhead sectional doors have arrived. The building is expected to be fully enclosed within the next four weeks.

Updates will be posted throughout the construction period. Questions about this project may be directed to Project Manager, Lindy Vititow at 907-835-5478 ext. 6.

